



File #: 2020-0579, File Type: Oral Report / Presentation

Agenda Number: 49.


**REGULAR BOARD MEETING
AUGUST 27, 2020**

SUBJECT: UPDATE ON CRENSHAW/LAX PROJECT

ACTION: ORAL REPORT

RECOMMENDATION

RECEIVE oral report on Crenshaw/LAX Project.



Phillip A. Washington
Chief Executive Officer

Next stop: more rail.

CRENSHAW/LAX TRANSIT PROJECT



**Board Meeting – Crenshaw/LAX
Community Outreach**

Metro

August 27, 2020



Community Outreach and Engagement

- **Direct Outreach to Area Stakeholders**
 - Door-to-door distribution of construction notice to business owners and residents within ¼ mile
 - Electronic notification of construction notice via emails to project stakeholder list and postings on project website, social media, and NextDoor.com
 - Construction mitigation support to businesses via Eat Shop Play campaigns and signage
 - Stakeholder engagement with faith-based organizations and first responders
- **Briefings:**
 - City Council Districts (concurrence for closures granted)
 - Cities of Los Angeles and Inglewood
 - Neighborhood Council
 - Community Leadership Council
- **Community Construction Update Meeting (virtual):**
 - September 23, 2020

Street Closures



Park Mesa Heights
Partial Street Closure at
Crenshaw Blvd. and 54th St.

Anticipated Remaining Full Street Closures

Description

Park Mesa Heights Crossings & Intersections

Complete roadway repairs, pave cross streets, and pave intersections (48th St, 50th St, 52nd St, 54th St, 57th St, 59th St, at the intersections of Crenshaw Bl)

Slauson Crossing & Intersection

Complete roadway repairs, and paving Slauson intersection at the intersection of Crenshaw Bl

Crenshaw Bl Cut & Cover Structures

Complete final paving lift (Expo, MLK, Vernon Stations; UG-3 & UG-4)

Redondo Bl, West Bl, High St, Locust St

Complete final paving adjacent to West and La Brea Stations

La Cienega Bl

Full depth roadway paving at Florence Ave

104th St at Aviation Bl

LADWP power utility protection

Imperial Highway at Aviation Bl

Lower roadway profile and paving

Banners – Leimert Park Station



Banners

Banners Installed at Leimert Park Station

Banners – Leimert Park Station

Banners

Banners Installed at Leimert Park Station



Banners – Leimert Park Station

Banners

Banners Installed at Leimert Park Station



Banners – Leimert Park Station

Banners

Banners Installed at Leimert Park Station



Banners – Expo Crenshaw Station

Banners

Banners Installed at Expo/Crenshaw Station



Banners – Expo Crenshaw Station

Banners

Banners Installed at Expo/Crenshaw Station



Banners – Expo Crenshaw Station

Banners

Banners Installed at Expo/Crenshaw Station



Banners – Expo Crenshaw Station

Banners

Banners Installed at Expo/Crenshaw Station



Banners – Expo Crenshaw Station

Banners

Banners Installed at Expo/Crenshaw Station



“I grew up on 54th and Chesley,
not too far from here... what I’m
seeing now is a lot of business
and a lot of growth.

It’s a positive change.

It’s time to invest in
infrastructure in Los Angeles.”

– Tommy Daniels Jr, EIC



Metro

Banners – Expo Crenshaw Station

Banners

Banners Installed at Expo/Crenshaw Station



Business Solution Center (BSC)



BSC Business Resources:

- Hands-on business development
- Expert business advice and coaching
- Technical assistance
- Referrals to technical experts

BSC Program Statistics (from December 2014 – July 2020):

- Number of businesses Contacted: 474
- Number of business Intakes/Assessments: 363
- Total Number of Clients Served: 341
- Number of referrals: 1,145

Business Interruption Fund (BIF)

BUSINESS INTERRUPTION FUND



Total Awards to Date

Grants awarded	704
Grant value	\$17,269,476.87
Business count	223

Status as of 8/19/20

Next stop: more rail.

CRENSHAW/LAX TRANSIT PROJECT



Board Meeting Update

Metro

August 27, 2020



Budget / Schedule

◆ BUDGET

	<u>Current</u>	<u>Forecast</u>
TOTAL COST	\$2,148M	\$2,148M

◆ SCHEDULE

	<u>Current</u>	<u>Forecast</u>
REVENUE OPERATION	May 2021	May 2021

- Overall Project Progress is 96.1% complete.
- Contractor continues rework for trackwork and underground stations conduits.
- Contractor continues work at all stations and street work restoration/landscaping across Project.
- Concerned that contractor is not applying sufficient work force to complete their remaining work and their systems testing by December 2020.



Excavating/removing section of pavement for restoration on southbound Crenshaw Blvd and 54th St.



Continue installing supports and fixtures for the crossover lighting at the invert level of Expo/Crenshaw Station.

Street Closures



Park Mesa Heights
Partial Street Closure at
Crenshaw Blvd. and 54th St.

Train Testing (La Brea Bridge)



Train Testing at La Brea Bridge (Downtown Inglewood)

Train Testing (405 Bridge)



Critical Work – System Testing



Expo Station
Subcontractor Performing
Continuity Test

08/10/2020 10:41

Critical Work – System Testing



Expo Station
Subcontractor Performing Troubleshooting
for Local Control Panel (LCP)

Critical Work – System Testing



Westchester – Veterans Station
Subcontractor Performing Public
Address (PA) Sound Level LFAT

07/28/2020 09:43

Critical Work – Station Finishes



Expo Station
Palm Tree Planting

Critical Work – Street Restoration



Park Mesa Heights
Excavating Pavement for
Restoration at Rail Crossings

Challenges

- Target Contractor Handover Date of December 2020
- Significant Volume of Complex Testing
- Technical Difficulties
- Lack of Resources
- Repairs of Deficient Work